



| SI No.                  | Package No | Name of Schemes   | Length/<br>Quantity<br>/No(m) | Name &<br>Address of<br>the<br>Contractor | Engineering<br>Estimate (Tk) | Contract<br>Amount in/c.<br>salvage (Tk) | Date of<br>Agreement | Works Start<br>Date | Contract<br>Completion<br>Date | Actual<br>Contract<br>Completi<br>on Date | Physical<br>progress in<br>Reporting<br>Month (%) | Cumulative<br>Physical<br>progress up<br>to Reporting<br>Month (%) | Approved<br>final Bill<br>Amount<br>(Tk.) | Cumulative<br>payment up<br>to Reporting<br>Month | Remarks          |
|-------------------------|------------|---|-------------------------------|---|------------------------------|--|----------------------|---------------------|--------------------------------|---|---|--|---|---|------------------|
| II-I/CHUA/UT+DR/01/2015 |            | D-1. Construction of Eidgah road RC drain (Part-A) from Gov.Collage (R&H)Road Eidga More to Belgachi rail gate via Hospital Road Poura Eidga & Upazala Godawn(Ch.00-1100.00m); (Part- B) From ch 100m Part-C to Poura Eidga 1 no gate (Ch00-.340.00m),(Part-C)from Eidgah roat at ch 400.00m to East Side Rail Line 3-Khamba More via H/O Dalim(Ch.00-410.00m), (Part-D) from Eidgah Road at ch. 500.00m to Hospital road Upozilla More (ch 00-270.00m) | 2120.00                       | SKN Joint Venture, Boro Bazar, Chuadanga  | 21256761.87                  | 22336279.16                              | 08.05.2016           | 05.12.16            | 16.05.2017                     |   | 40%   | 40%  |   |   | work in progress |
|                         |            | D-2. Construction of RCC Drain from Shoid Abul Kasham(R&H) Road to Poura Town Ball field East side to Kobori Road Dist Agriculture office at Aram Para(Ch00-478.00m   | 478.00                        |   | 4043299.16                   | 4249729.20                               |                      | 05.12.16            |                                | 60%                                       | 60%   |  |   | work in progress                                  |                  |
|                         |            | D-3. Construction of Brick Drain From Feroj Road to Buzrukgorori Madrasha at Buzrukgorori.(Ch.00-145.00m)   | 145.00                        |   | 778616.86                    | 821909.98                                |                      |                     |                                |   |   |  |   |   |                  |
|                         |            | D-4. Construction of RCC Drain From Gajon-tola More to Golap More Via Tatul-tola More at Taltala(Ch00-515.00m & 2 Nos Cross drain.  | 515.00                        |   | 3403024.01                   | 3580896.69                               |                      | 17.05.16            |                                | 0%  | 95%   | 2821695.53   | 2821695.53                                | work in progress                                  |                  |
|                         |            | D-5. Construction of RCC Drain Bagan Para Main Road at Ch.100.00m to North Side Old Graveyard Road, Under Chuadanga Pourashava.(Ch.00-270.00m)  | 270.00                        |   | 2046441.87                   | 2152222.14                               |                      | 19.08.16            |                                | 0%  | 100%  | 1612334.29   | 1612334.29                                |   |                  |
|                         |            | D-6. Construction of RCC Drain from back side of Pourashava near Shajan Member More to Shakhra Tola Nore( Ch 00-370.00m)  | 370.00                        |   | 3003357.30                   | 3158109.14                               |                      | 10.10.16            |                                | 5%  | 95%   |  |   | work in progress                                  |                  |
|                         |            | <b>Total Lot-1</b>  |                               |   | <b>60266503.44</b>           | <b>63276505.94</b>                       |                      |                     |                                |   |   |  |   |   |                  |
|                         |            | <b>Lot-2 Road</b>   |                               |   |                              |  |                      |                     |                                |   |   |  |   |   |                  |
|                         |            | R-8. Rehabilitation of Road by DBC (Part-A). from BADC More R&H Road to Proposed By-Pass road Coloni Para More Via Old Stadium & Rail Station at firm para(Ch.00-1300.00m),(Part-B).from main Road.   | 1505.00                       | Chuadanga                                 | 5257166.04                   | 5574012.17                               | 10.08.16             | 40%                 | 70%                            | 1422964.00                                | 1597530.45  | work in progress   |   |   |                  |

| SI No. | Package No   | Name of Schemes  | Length/<br>Quantity<br>/No(m)   | Name &<br>Address of<br>the<br>Contractor | Engineering<br>Estimate (Tk) | Contract<br>Amount in/c.<br>salvage (Tk) | Date of<br>Agreement | Works Start<br>Date | Contract<br>Completion<br>Date | Actual<br>Contract<br>Completi<br>on Date | Physical<br>progress in<br>Reporting<br>Month (%) | Cumulative<br>Physical<br>progress up<br>to Reporting<br>Month (%) | Approved<br>final Bill<br>Amount<br>(Tk.) | Cumulative<br>payment up<br>to Reporting<br>Month | Remarks              |                  |
|--------|--|--|---|---|------------------------------|--|----------------------|---------------------|--------------------------------|---|---|--|---|---|----------------------|------------------|
|        | <b>Package No : UGIP-I</b>   | R-9. Rehabilitation of Bagan Para Road by DBC (Part-A). from Sakra Tala More to Poura college more via Isla m Para more(Ch 00-850.00m),(Part-B) from Alamdanga (R&H) Road to Old Graveyard More (Ch 00-350.00m)& by cc, (Part-C) from Bagan Para Old Graveyard Link Road at Ch 300.00m to Islam Para Pump More (Ch 00-250.00M) (Part-D) from.Bagan Para Old Graveyard Link Road at Ch.00-300.00m Bakka More to Poura College Road (Ch00-150.00m) | 1600.00   | SKN Joint Venture, Boro Bazar, Chuadanga  | 4349657.49                   | 4609510.19                               |                      | 26.05.16            |                                |   | 0%  | 50%  | 903460.260                                | 1631057.90  | WBM work in Progress |                  |
|        |  | R-10. Rehabilitation of Road by DBC (Part-A) from Vimrullah Old Masjid Para Asadul More to New Jaikhana at Vimrullah(Ch.00-470.00m), (Part-B) from Old Masjid Para Link Road Indhara More to R & H High Way (Ch.00-250.00m),   | 720.00  |   | 1144320.89                   | 1212389.76                               |                      |                     |                                |   |   |  |   | 0.00  | 10057.00             |                  |
|        |  |  | R-11. Rehabilitation of Road by DBC from Govt. Primary School More to Moshal More at Hajrahati (Ch.00-500.00m). | 500.00                                    | Boro Bazar, Chuadanga        | 1568096.62                               | 1660317.00           |                     | 24.05.16                       | 16.05.2017                                | 26.5.16   | 0%   | 100%                                      | 0.00  | 10057.00             |                  |
|        |  | R-12. Rehabilition of Road by DBC from Kulchara Brick Field More to Digri Domchara Road at Digri (Ch.00-1750.00m).   | 1750.00   | 3526023.41                                |                              | 3736727.80                               |                      | 15.12.16            | 19.12.16                       |   | 100%  | 100%   | 0.00                                      | 10057.00  |                      |                  |
|        |  | R-13. Rehabilitation of Road by DBC from Islam Para More to Poshu-hat More at Islam Para. (Ch.00-1300.00m).  | 1300.00   | 2788104.61                                |                              | 2954450.8                                |                      | 26.05.16            | 15.6.16                        |   | 0%  | 100%   | 0   | 2583519.89  |                      |                  |
|        |  | R-14. Rehabilitation of Road by DBC (Part-A) from Jhinadah Bus-Stand to Satgari Puraton Para Bot Tola More Via School More(Ch.00-1800.00m), (Part-B) Rehabilitation of Eatim Khana Road (Ch.00-480.00m).   | 2280.00   | 5311947.17                                |                              | 5628181.39                               |                      | 5.6.16              |                                |   |   | 30%  | 40%                                       | 0.00  | 699097.00            | work in progress |
|        |  | R-15. Rehabilitation of Bagan Para Road by DBC (Part-A) from Bagan Para Main Road R&H Alamdanga Road to Sakra Tala More (Ch.00-300.00m) & by CC (Part-B) from Bagan Para road at Ch.100.00m to North Side Old Graveyard Road (Ch.00-270.00m), by DBC (Part-C) from Bagan Para road at Ch.200.00m to North Side Old Graveyard Road (Ch.00-250.00m)  | 820.00  | 1868707.86                                |                              | 1980092.81                               |                      | 10.6.16             |                                |   |   | 0%   | 30%                                       | 0.00  | 642422.00            | work in progress |
|        |  | <b>Lot -2 Drain</b>  |   |   |                              |  |                      |                     |                                |   |   |  |   |   |                      |                  |
|        | D-7. Construction of RCC Drain from Alamdanga Road-Old graveyard Link Road Bakka More to Poura College Road (Ch.00-150m) | 150.00   | 1150490.11  | 1242226.11                                |                              |  | .05.2016             | 18.08.16            |                                |   | 22.09.16  | 0%   | 100%                                      | 274074.98   | 1100317.93           |                  |

| SI No. | Package No | Name of Schemes   | Length/<br>Quantity<br>/No(m) | Name &<br>Address of<br>the<br>Contractor | Engineering<br>Estimate (Tk) | Contract<br>Amount in/c.<br>salvage (Tk) | Date of<br>Agreement | Works Start<br>Date | Contract<br>Completion<br>Date | Actual<br>Contract<br>Completi<br>on Date | Physical<br>progress in<br>Reporting<br>Month (%) | Cumulative<br>Physical<br>progress up<br>to Reporting<br>Month (%) | Approved<br>final Bill<br>Amount<br>(Tk.) | Cumulative<br>payment up<br>to Reporting<br>Month | Remarks          |                     |  |
|--------|------------|---|-------------------------------|---|------------------------------|--|----------------------|---------------------|--------------------------------|---|---|--|---|---|------------------|---------------------|--|
|        |            | D-8. Construction of RCC Drain from Vimrullah Old Mosque Para Asadul More to New Jalkhana at Vimrullah (Ch.00-470m)   | 470.00                        | SKN Joint Venture,                        | 4392085.69                   | 4746650.01                               | 08                   | 24.10.16            |                                |   | 10%   | 95%  | 2683328.67                                | 2683328.67  | work in progress |                     |  |
|        |            | D-9. Construction of RCC Drain from Thana Road Moholdar Godwon to Mathavanga River at Puraton Hospital (Ch.00-155m)   | 155.00                        |   | 1586155.74                   | 1710788.46                               |                      | 26.09.16            |                                |   |   | 0%   | 90%                                       | 1164169.81  | 1164169.81       | work is in progress |  |
|        |            | D-10. Construction of RCC Drain From Belgasi Rail Gate More to Dokkhin Hospital Para More at Dokkhin Hospital Para (Ch.00-500m)   | 500.00                        |   | 3670064.14                   | 3958700.65                               |                      | 22.10.16            |                                |   | 22.12.16  | 5%   | 100%                                      | 2179216.21  | 2179216.21       |                     |  |
|        |            | D-11. Construction of RCC Drain from Farm-Para Main Drain to R&H Road Bridge Scale at Jhenaidha Bus Stand Para (Ch.00-930m)   | 930.00                        |   | 18205932.90                  | 19748309                                 |                      | 4.6.16              |                                |   |   | 15%  | 90%                                       | 2218625.14  | 10714513.21      | work is in progress |  |
|        |            | <b>Lot-2:MF-Street Light</b>  |                               |   |                              |  |                      |                     |                                |   |   |  |   |   |                  |                     |  |
|        |            | MF-1. Improvement of Street Light for Security Pourpose of Urban Dewelers from Kulchara Vata More to Digri MuslimPara More via Digri Solgari More , Word No.-07 (Ch 00-2500m) | 2500.00                       |   | 2724573.22                   | 2397642.30                               |                      |                     |                                |   |   |  |   |   |                  |                     |  |
|        |            | MF-2. Improvement of Street Light for Security Pourpose of Urban Dewelers from Taltola Golap More to Hajrahati Salam More at tal-tola & Hajrahati , Word No-06(Ch 00-1400m)   | 1400.00                       | 4631454.22                                | 4023950.30                   |  |                      |                     |                                |   |   |  |   |   |                  |                     |  |
|        |            | <b>Total Lot-2</b>  |                               |   | <b>62168782.19</b>           | <b>65183949.33</b>                       |                      |                     |                                |   |   |  | 10845839.07                               | 25025344.07                                       |                  |                     |  |
|        |            | <b>Grand Total Lot-1+Lot-2</b>  |                               |   | <b>122435285.63</b>          | <b>128460455.27</b>                      |                      |                     |                                |   |   |  | 16149705.24                               | 30329210.24                                       |                  |                     |  |

*Sushanta Kumar Mallick*  
01.01.17  
Sushanta Kumar Mallick  
Municipal Engineer-9  
Chuadanga Paurashava,  
UGDP-III

*MD AYUB ALIBISWAS*  
01.01.2017  
MD AYUB ALIBISWAS  
EXECUTIVE ENGINEER  
CHUADANGA PAURASHAVA

*Md. Obydur Rahaman Chawdhury*  
Md. Obydur Rahaman Chawdhury  
Mayor  
Chuadanga Paurashava.